

Schedule of works
Upon arrival
Check for fault conditions on control panel
Control panel
Check internal control components
Check lamps
Check sounder
Tank
Check tank.
Check baffle plate/weir condition (if applicable).
Check skimming wheel operating (if applicable).
Check wiper blade condition (if applicable).
Remove grease and solids with wet vac.
Wash down tank walls (where possible).
FOG container
Check FOG container
Empty FOG container
Controls
Check controls sequence

Schedule of works
Pipework and valves
Check internal pipework/fittings
Check valves (non-return and gate valves)
Check valves are clear of debris
Wash down internal pipework
Wash down valves
Dosing pump
Check dosing pump (if applicable)
Check timer settings
Check and replenish enzyme (if applicable)
Final
Wet test system
Check system switched On
Check system in Auto mode
Check tank lid replaced and secured
Excluded
All connecting pipework/fittings to and from the tank
Incoming power supply

Edincare may be unable to inspect all aspects of the equipment due to, for example, inaccessibility of equipment, adverse weather conditions, or where the customer has not followed the installation guidelines. Edincare Terms and Conditions apply.

NOTES